

Reciprocating Compressor Installation Sheet

Date of Installation _____ Compressor Model# _____

Installation Company _____ Compressor Serial # _____

Installation Technician _____ Compressor Voltage _____

Site Electrical Phase _____

Site Voltage _____

Compressor Electrical breaker size _____

Incoming Voltage at motor start up _____

Incoming Voltage at max operating pressure _____

Incoming power connected to Magnetic Starter _____

Compressor Rotation Correct _____

Motor amps at Max operating Pressure _____

Compressor Max Operating Pressure _____

Compressor Oil Level $\frac{1}{2}$ to $\frac{3}{4}$ full in site glass _____

Compressor tank drain functional _____

Unit inspected for Air leaks _____

Unit location Indoors Outdoors

(Put N/A if pressure not applicable to installed unit)

Unit tank fill time 0-125psi _____

Unit tank fill time 0-150psi _____

Unit tank fill time 0-175psi _____

Belt tension checked _____

Vibration Pads properly installed Yes No _____